

# Newington-Dover 11238M January 13, 2014 Update



# Shattuck Way Newington, NH

E.D. Swett has completed the Shattuck way bridge deck and will apply the membrane in the spring of 2014. Work will continue through phase 3B. Once Phase 4 commences in October of 2014, traffic will be shifted onto the new Shattuck bridge while the existing Shattuck bridge is rehabilitated.



# Woodbury Ave Bridge

Phase 1A & 1B are complete. Phase 2A & 2B are underway. Pictured Left- MSE wall 4/8/13 Picture Right- Bridge columns and hammerhead forming 1/7/14



# Median Progress



Photo Date:10/4/13 Sta 1560  
approximate center line facing North.  
As of 1/13/14 the area has been  
stabilized for the winter season and  
road box construction will continue in  
the Spring of 2014.



Photo Date: 10/8/13 BMP  
1570. As of 1/13/14 the BMP  
is substantially complete and is  
being used to manage storm  
water on site.

# Phase 2A traffic Shift

Pictured Left:

AJC has completed the phase 2A traffic shift and begun stripping pavement and select material from the old SB barrel. Phase 2A construction will continue through the winter with a tentative completion date of April 2014.



# Newington-Dover 11238M Contract

- Upcoming work:
  - Woodbury Ave Bridge:
    - Construct abutment A MSE wall and form bridge pier hammerheads
  - Turnpike Construction:
    - Being construction between NB and SB barrels from station 3506+50 to 1544+00
    - Begin construction of temporary median diversion between station 2494+00 and 2506+50 utilized in phase 5A/5B as a temporary NB transition
  - Summer 2014
    - Railway brook construction