

# Newington-Dover 11238M

## *June 09, 2015 Update*



Date Taken: 06/05/15- North Bound and South Bound Traffic over the new Little Bay Bridge.

# Route 16

The South Bound barrel will be diverted in to the permanent configuration in early July. Traffic will be shifted onto the new North bound barrel late July.





# Existing Woodbury Ave. Overpass

The existing bridge will be demolished once the North Bound traffic is in the permanent configuration.



## Exit 3 Southbound

The existing off ramp will be closed early July. The new off ramp will be opened mid July allowing traffic to exit onto Arboretum Drive. This exit will ultimately direct traffic to both Arboretum Drive and onto the new Woodbury Ave. Bridge.



# Exit 3 North Bound

The contractor is currently constructing the new Exit 3 on and off ramp. The ramps will tie into Woodbury Ave. The on ramp is expected to be completed early September and the off ramp will be completed in early October.



Date Taken: 09/30/14- New Exit 3 on and off ramps under construction.



# New Exit 4 North Bound

Exit 4 north bound will temporarily use the existing Little Bay Bridge and merge onto Route 16 on the Dover side of the bridge. The new on and off ramps will be completed early July.



Date Taken: 06/05/15- New Exit 4 on and off ramps under construction.

# Dover

Both the North Bound and South Bound barrels are completed on the Dover side of the Little Bay Bridge.





# New Exit 5 North Bound

Exit 5 North Bound is currently shut down. The Contractor will reconstruct the on and off ramp to tie into the new traffic pattern. The Exit is expected to open late August.



Date Taken: 06/03/15 Existing Exit 5 on and off ramps under construction.



# Shattuck Way

Shattuck Way has been completed. Both North Bound and South Bound Route 16 Traffic drive over the bridge. Some work remains on the Existing Shattuck Way Bridge.



Photo Date: 09/30/14-Shattuck Way, Newington NH

# Woodbury Ave. Bridge

E.D. SWETT has completed the bridge deck, curb, sidewalk, and island. The bridge deck will be shot blasted and membrane will be applied prior to paving.



Date Taken: 08/15/14 Woodbury Bridge



# Railway Brook Restoration

Plantings and seeding will be completed this spring. Stream diversion will remain in place until the end of August.



Date Taken: 06/06/15-Railway Brook